KOR STRUCTURAL · WOOD FRAME · FOR IAN · 26 OCTOBER 2026

Wood frame: every finding

What was measured on the two wood jobs, the office template and the PDF-to-ETABS route, what each finding means, what has been fixed, and what is waiting on a decision. Every number below was read from the files themselves.

WHERE IT STANDS, IN ONE PARAGRAPH

KOR has no single standard for drafting wood frame. The two recent wood jobs and the office template answer every question differently, and on one job the model and the drawings now disagree on 177 beams. The firm's decisions for wood are recorded in KorStandards, the four wood model families that had no file are now saved out, and the PDF route no longer turns wood floors into concrete. What is left needs three people: Nelson to choose the standard framing sheet, Nelson and Jim to approve the family set, and you to decide how the Edgar beams are raised.

DECISIONS WAITING ON YOU

ITEM	WHAT IS NEEDED
Edgar beams (finding 1)	Whether and how Lindsay and Jason hear that 177 B23 beams are modelled as the wrong product.
Framing sheet standard (finding 3)	Nelson chooses which make of the framing sheet becomes the office standard; until then the office template has nothing to build it from.
Wood family set (finding 6)	Nelson drafts, Jim approves, through the Standard Details catalogue. The files now exist.

A · THE MODEL AND THE DRAWINGS DISAGREE

FINDING	WHAT WAS MEASURED	WHAT IT MEANS
1 · 177 beams are the wrong product (Edgar, 31165-01)	607 beam marks on Edgar's framing plans paired with the beam under each. 564 sit on a beam of the right size; 197 sit on a different product. 177 of those are marked **B23** — 3½" × 11⅞" 1.55E **Timberstrand** on the schedule — on beams modelled as 3½" × 11⅞" 2.2E **Parallam**.	The marks followed a substitution (Jason's B20 drafted as B23); the model did not. Anything taken off the model — quantities, schedules, a supplier list — carries Parallam where the drawings say Timberstrand. Where the substitution came from was not asked.
2 · Levels measured from two places (Edgar)	2 of 12 level types are measured from a different base point, 93 ft from the other. 2,366 of 7,544 framing members are attached to Level 1 and raised to their floor by whole-storey offsets.	The sheets look right. Anything that reads a level's height or a member's level from the model — an ETABS export, a schedule by level — gets it wrong.

B · NO TWO WOOD JOBS ARE DRAFTED ALIKE

FINDING	WHAT WAS MEASURED	WHAT IT MEANS
3 · The framing sheet is made three ways	"LEVEL N SHOWING LEVEL N+1 FRAMING OVER", read off each model: **Office template (v2):** sheet S2.13 holds 6 schedule legends and **no plan view**. **Edgar:** a ceiling plan of level N (view type "002 - WD STRUCT FRAMING OVER") stacked on a plan of N+1 ("002 - WD FLOORS AND COL OVER"), 1/8" scale, the schedule split into 7 legends. **Sherwood:** two plans of type "001 - CONCRETE FOUNDATIONS PLAN", 3/16" scale, one combined legend.	Same sheet title, three different drawings. The office template has the legends but not the views, so a drafter starting from it has to invent the rest — which is how the two jobs diverged.
4 · The written view standard is not in the template	Nelson's folder holds "Wood Framing View Setup" (July 2025). It names a view type "## - WD_STRUCTURAL WITH FRAMING OVER" and a view template per level, "## - WD_Structural with Framing Over Level N". The office template v2 carries 28 view templates and **none** of those. Edgar uses one template for every level; Sherwood uses 21 per-level templates of its own ("KOR - Wood frame - …"), none sharing a name with Edgar's.	There *is* a written standard for the view — it never reached the template. Edgar's drafter followed it most closely.
5 · View templates multiply	Edgar's model holds 107 view templates, 38 of them for wood or framing, under three naming prefixes ("## -", "KOR_", "KOR -") — e.g. both "## - WD_STRUCTURAL WITH FRAMING OVER" and "KOR_WD_Structural with Framing Over".	Duplicates come from loading again from another job. Two templates with one purpose drift apart, and a sheet can look different depending on which one a drafter picked.
6 · No standard wood model family	The office template carries no wood beam or joist family to load (searched by name for beam, joist, lumber, TJI, Parallam, Timberstrand); it does carry a solid-wood post and a hold-down family. The office library (009_REVIT CUSTOMED) holds only older BMZ_ wood families, which neither job uses. Edgar's 2,085 beams use 7 families and 15 types; Sherwood's 911 beams are one placeholder type with the size in the mark. The same post family is "## - Solid Wood Columns" on Sherwood and "KOR_Solid Wood Columns" on Edgar; Edgar carries two hold-down families ("## - HD" and "KOR_HD").	With nothing standard to load, every job builds its own, and schedules and tags split across the copies.
7 · Joists modelled on one job, drawn on the other	Sherwood: 0 joist members, 212 span symbols. Edgar: 5,459 joist members plus span symbols. The office wood master: drawn in 2D as detail items.	Only one of the three can be quantified or exported from the model.
8 · The office wood master predates modelling	The office wood master (00 Templates) is a concrete-only model with the wood drawn in 2D on the plan; the 3D sits in linked files. The catalogue's 148 wood-frame details are linework and arrows.	The firm was told wood frame could not be done in Revit; the master reflects that. Wood framing is now ruled modelled, not drawn (KorStandards 112, your decision).

C · THE PDF-TO-ETABS ROUTE

FINDING	WHAT WAS MEASURED	STATUS
9 · Wood floors were modelled as concrete	On 21 of the 57 projects in the PDF check (judged against each engineer's own ETABS model), the plan sheets "LEVEL N SHOWING LEVEL N+1 FRAMING OVER" made concrete slabs on wood storeys — 1,000 to 57,000 sq ft each at the 12" default. In 19 of the 21 the engineer's model stops at Level 1 to 3.	**Fixed** (Operations 9670a49e). On 24 projects: 69 of 69 storeys now right, 0 of the engineer's slabs lost, the six reference projects and Halifax unchanged. 16 first wood floors above a podium are left as read and named, because nothing yet tells them from the podium slab.
10 · Why it was not seen	The checker only compared storeys both models have. A storey that only ours has — a wood storey with a false slab — was never judged.	Queued: count and name every storey only we have.
11 · A legend box read as a floor	On 31162 the wood storeys' "slab" was the legend and notes box along the bottom of every framing sheet (56.7 × 11.6 m, on a slab layer). 20 of 56 projects have a storey whose slab misses 80% or more of its walls and columns.	Open: a check that finds every case comes first, then the fix.

D · WHAT EXISTS NOW

Decisions in KorStandards

36 wood drafting rulings (migrations 109, 111, 112) — each a choice with its alternatives. Both jobs recorded against them, 20 of 21 groups each. The ETABS convention for wood floors is migrations 110 and 114.

The families have files

The four wood families that existed only inside Edgar's model — engineered-wood beam, TJI joist, solid-wood post, hold-down — are saved out as Revit 2024 files (the template's version), beside KOR_Beam Lumber. Every member kind now has a candidate .rfa.

The checks that found these

Every mark against its beam and the schedule (found finding 1 in seconds); each job's drafting choices measured; each framing sheet read off the model; the PDF route checked on all 57 projects.

Not yet built

Beams placed at their real sections from the schedule, joists as members, and the framing sheet itself — each waits on the family set or the framing-sheet standard above.

Measured 25–26 Oct 2026 from the drafted Revit models of 31207-01 Sherwood and 31165-01 Edgar (read detached, never saved), the office template v2 and the office wood master, through the KOR Drafter Bridge and the KorStandards database; the PDF route on the 57-project corpus gate by the PDF ingestor. Tools: KOR.Drafter reference_model.py, wood_marks_vs_model.py, wood_conventions.py; Operations corpus-gate, own_vs_extended.py. Evidence files: C:/KOR.Drafter-work/wood/<job>/ and the KOR.Drafter docs/CLOSING-DELIVERABLE.md board.