KOR STRUCTURAL · WOOD FRAME · FOR IAN · 26 OCTOBER 2026

Wood frame: the one way, and the findings behind it

What was measured on the two wood jobs, the office template and the PDF-to-ETABS route, what each finding means, what has been fixed, and the one way the office now drafts wood frame — decided 26 October, recorded in KorStandards as assumed, for Nelson, Jason and Jim to confirm or overrule. Every number below was read from the files themselves.

WHERE IT STANDS, IN ONE PARAGRAPH

KOR had three ways of drafting wood frame — Sherwood's, Edgar's and the office template's — and on one job the model and the drawings disagree on 177 beams. As of 26 October there is one way: 26 choices covering every group, recorded in KorStandards (migration 115) as the office's, each marked **assumed** with the name of who confirms or overrules it. The five wood model families have files and sit in the catalogue as candidate parts; the PDF route no longer turns wood floors into concrete. One decision is still yours: how Lindsay and Jason hear about the Edgar beams.

THE ONE WAY — DECIDED 26 OCTOBER, ASSUMED; CONFIRM OR OVERRULE

ITEM	THE OFFICE WAY	WHY THIS ONE	CONFIRMS
Framing sheet	"LEVEL N SHOWING LEVEL N+1 FRAMING OVER" = a ceiling plan of level N carrying the framing over (view type **## - WD_STRUCTURAL WITH FRAMING OVER**, template **## - WD_Structural with Framing Over Level N**), beside the engineering plan of N+1; **1/8" = 1'-0"**; the schedule as the template's legend parts.	Nelson's written view standard (July 2025) and Edgar's sheets; the office template already holds the legend parts; 1/8" is the office plan scale. Sherwood's 3/16" plans-of-the-level-above and its one combined legend set aside.	Nelson
Typical floors	Drawn once, on one sheet titled for all of them.	As the office concrete sets do (LEVEL 3-20); every level still exists in the model. Edgar's every-level set aside.	Nelson, Jason
Framing modelled	Beams at their real sections (the master-schedule type the mark names), joists as members; span symbols and marks drawn as annotation; one Structural Usage per kind (beams 3, joists 4).	Migration 112 (modelled, not drawn); a placeholder cannot be quantified or checked against its mark; a fixed usage keeps schedules and filters stable. Sherwood's placeholders and span-symbol-only joists set aside.	Jason, Lindsay
Wood floors	Modelled (WFL floor slabs).	The element the framing-over sheet and the ETABS route hang on (110, 114, step 184). Edgar's no-floor set aside.	Jason
Levels	One level set from one base point; a member is referenced to the storey of the floor it carries, its top 2¼" under as a member offset.	Revit levels = the sections sheet = ETABS storeys; closes finding 2. Sherwood's T.O.F level per storey set aside.	Jason, Lindsay
Naming	The office prefix **## -** on families, view types and view templates; "KOR_" and "KOR -" copies purged and never loaded.	The template's own convention (## - DIMENSION, ## - HD, ## - Wood Wall).	Nelson
Family set	**## - Beam Lumber, ## - Beam Engineered Wood, ## - TJI, ## - Solid Wood Columns, ## - HD**, in the catalogue as parts (113), renamed to the prefix on approval; walls "## - Wood Wall - 2x4 / 2x6 / 2x8"; a wall, post or hold-down is one element base to roof.	The five files saved from Edgar R24 on 26 October — every member kind has one.	Nelson drafts, Jim approves

Mark text	One text type, **T1**, for every mark.	Sherwood's pink and red variants print black and only multiply types.	Nelson

The full list — 40 settings, each with its reason and who confirms it — is migration 115 in KOR.Drafter `db/`. A job may confirm another way for itself; that overrides the office's for that job only. **Still yours — Edgar beams (finding 1):** whether and how Lindsay and Jason hear that 177 B23 beams are modelled as the wrong product.

A · THE MODEL AND THE DRAWINGS DISAGREE

FINDING	WHAT WAS MEASURED	WHAT IT MEANS
1 · 177 beams are the wrong product (Edgar, 31165-01)	607 beam marks on Edgar's framing plans paired with the beam under each. 564 sit on a beam of the right size; 197 sit on a different product. 177 of those are marked **B23** — 3½" × 11⅞" 1.55E **Timberstrand** on the schedule — on beams modelled as 3½" × 11⅞" 2.2E **Parallam**.	The marks followed a substitution (Jason's B20 drafted as B23); the model did not. Anything taken off the model — quantities, schedules, a supplier list — carries Parallam where the drawings say Timberstrand. Where the substitution came from was not asked.
2 · Levels measured from two places (Edgar)	2 of 12 level types are measured from a different base point, 93 ft from the other. 2,366 of 7,544 framing members are attached to Level 1 and raised to their floor by whole-storey offsets.	The sheets look right. Anything that reads a level's height or a member's level from the model — an ETABS export, a schedule by level — gets it wrong.

B · NO TWO WOOD JOBS ARE DRAFTED ALIKE

FINDING	WHAT WAS MEASURED	WHAT IT MEANS
3 · The framing sheet is made three ways	"LEVEL N SHOWING LEVEL N+1 FRAMING OVER", read off each model: **Office template (v2):** sheet S2.13 holds 6 schedule legends and **no plan view**. **Edgar:** a ceiling plan of level N (view type "002 - WD STRUCT FRAMING OVER") stacked on a plan of N+1 ("002 - WD FLOORS AND COL OVER"), 1/8" scale, the schedule split into 7 legends. **Sherwood:** two plans of type "001 - CONCRETE FOUNDATIONS PLAN", 3/16" scale, one combined legend.	Same sheet title, three different drawings. The office template has the legends but not the views, so a drafter starting from it has to invent the rest — which is how the two jobs diverged.
4 · The written view standard is not in the template	Nelson's folder holds "Wood Framing View Setup" (July 2025). It names a view type "## - WD_STRUCTURAL WITH FRAMING OVER" and a view template per level, "## - WD_Structural with Framing Over Level N". The office template v2 carries 28 view templates and **none** of those. Edgar uses one template for every level; Sherwood uses 21 per-level templates of its own ("KOR - Wood frame - ..."), none sharing a name with Edgar's.	There *is* a written standard for the view — it never reached the template. Edgar's drafter followed it most closely.
5 · View templates multiply	Edgar's model holds 107 view templates, 38 of them for wood or framing, under three naming prefixes ("## -", "KOR_", "KOR -") — e.g. both "## - WD_STRUCTURAL WITH FRAMING OVER" and "KOR_WD_Structural with Framing Over".	Duplicates come from loading again from another job. Two templates with one purpose drift apart, and a sheet can look different depending on which one a drafter picked.
6 · No standard wood model family	The office template carries no wood beam or joist family to load (searched by name for beam, joist, lumber, TJI, Parallam, Timberstrand); it does carry a solid-wood post and a hold-down family. The office library (009_REVIT CUSTOMED) holds only older BMZ_ wood families, which neither job uses. Edgar's 2,085 beams use 7 families and 15 types; Sherwood's 911 beams are one placeholder type with the size in the mark. The same post family is "## - Solid Wood Columns" on Sherwood and "KOR_Solid Wood Columns" on Edgar; Edgar carries two hold-down families ("## - HD" and "KOR_HD").	With nothing standard to load, every job builds its own, and schedules and tags split across the copies.

7 · Joists modelled on one job, drawn on the other	Sherwood: 0 joist members, 212 span symbols. Edgar: 5,459 joist members plus span symbols. The office wood master: drawn in 2D as detail items.	Only one of the three can be quantified or exported from the model.
8 · The office wood master predates modelling	The office wood master (00 Templates) is a concrete-only model with the wood drawn in 2D on the plan; the 3D sits in linked files. The catalogue's 148 wood-frame details are linework and arrows.	The firm was told wood frame could not be done in Revit; the master reflects that. Wood framing is now ruled modelled, not drawn (KorStandards 112, your decision).

C · THE PDF-TO-ETABS ROUTE

FINDING	WHAT WAS MEASURED	STATUS
9 · Wood floors were modelled as concrete	On 21 of the 57 projects in the PDF check (judged against each engineer's own ETABS model), the plan sheets "LEVEL N SHOWING LEVEL N+1 FRAMING OVER" made concrete slabs on wood storeys — 1,000 to 57,000 sq ft each at the 12" default. In 19 of the 21 the engineer's model stops at Level 1 to 3.	**Fixed** (Operations 9670a49e). On 24 projects: 69 of 69 storeys now right, 0 of the engineer's slabs lost, the six reference projects and Halifax unchanged. 16 first wood floors above a podium are left as read and named, because nothing yet tells them from the podium slab.
10 · Why it was not seen	The checker only compared storeys both models have. A storey that only ours has — a wood storey with a false slab — was never judged.	Queued: count and name every storey only we have.
11 · A legend box read as a floor	On 31162 the wood storeys' "slab" was the legend and notes box along the bottom of every framing sheet (56.7 × 11.6 m, on a slab layer). 20 of 56 projects have a storey whose slab misses 80% or more of its walls and columns.	Open: a check that finds every case comes first, then the fix.

D · WHAT EXISTS NOW

Decisions in KorStandards

42 wood drafting rulings (migrations 109, 111, 112, 115), and the office's one way on top: 26 choices, 14 alternatives set aside (115) — each a choice with its alternatives. Both jobs recorded against them, 20 of 21 groups each. The ETABS convention for wood floors is migrations 110 and 114.

The families have files

The four wood families that existed only inside Edgar's model — engineered-wood beam, TJI joist, solid-wood post, hold-down — are saved out as Revit 2024 files (the template's version), beside KOR_Beam Lumber. Every member kind now has a candidate .rfa.

The checks that found these

Every mark against its beam and the schedule (found finding 1 in seconds); each job's drafting choices measured; each framing sheet read off the model; the PDF route checked on all 57 projects.

Not yet built

Beams placed at their real sections from the schedule, joists as members, and the framing sheet itself — each waits on the family set or the framing-sheet standard above.

Measured 25–26 Oct 2026 from the drafted Revit models of 31207-01 Sherwood and 31165-01 Edgar (read detached, never saved), the office template v2 and the office wood master, through the KOR Drafter Bridge and the KorStandards database; the PDF route on the 57-project corpus gate by the PDF ingestor. Tools: KOR.Drafter reference_model.py, wood_marks_vs_model.py, wood_conventions.py; Operations corpus-gate, own_vs_extended.py. Evidence files: C:/KOR.Drafter-work/wood/<job>/ and the KOR.Drafter docs/CLOSING-DELIVERABLE.md board.